

Minutes for the Water Construction Meeting held
May 3, 2012 at
12:30 Pm
Village Hall

This is the progress # 6 meeting held on May 3, 2012

Don DeVries was in charge of the meeting

The watermain has been finished on Park, Anderson, Cook, and M-20
They are working on restoration on Park
All pipes are installed and services are in. Started doing the chlorine as of May 3
Hydro seeding has been started.
They are setting up on Monday and boring on Tuesday for the crossing on M-20
They are going to pave Munn Street some time next week.
They have used 91 days and have 20days left and then clean up.

Jim made the comment that they are doing a good job.

Next meeting will be held on May 17, 2012 9:00 AM at Village Hall

Patrecia Grossenbacher
Village Clerk